EXTENSION OF TIME PROPOSAL

1	Name of work	Providing grills at Allalasandra lake in ward no:04, Yelahanka Division
2	Amount of work portion	
3	Estimated Cost	Rs.15.00 lakhs
4	Name of Contractor	N.N.Srinivasaiah
5	Agreement no	
6	No and date under which work order issued	No:EE(YNK.D)E-PMT-09/W.O/58/ 2019-20, dt:6/7/2019
7	Time limit rriginally fixed for completion	90 days.
8	Date of application by the contractor for granting	Dt 4|10|2019
9	Date of receipt of application in the Sub Division office	Dt 4|10|2019
10	Extension granted if any	
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	EWR, CC(1:3:6)
12	Work carried out during 1st extension	-

13	Work carries out during 2nd extension	-
14	Time now applied for	411 ~~416~~ R days
15	Date of recommanding time 2nd extension	-
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	Grill pending work
18	Probable time required for completion of remaining work	411 ~~416~~ R days
19	Cost work charged establishment charged on the work after the expairy original period	-
20	Weather notice as per clause of contract has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	@ 201-day penalty may be imposed.

Ramaraveera.
Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
Assistant Executive Engineer
ಜಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-064

Executive Engineer
Yelahanka Division, Bangalore-64

Applicable penalty may be levied

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.